



CAPITAL IMPROVEMENT PROJECTS INFORMATION

BRIARWOOD AVENUE PAVING PROJECT

Planned Start Date: 8/1/2014

Planned End Date: 6/1/2017

Project Type: PAVING

Project Limits: Avalon to Holiday Hill Rd.

Project Phase: Construction

Next Activity: Project Construction

Opinion of Probable Cost: \$5,756,875.95

Authorized Funding Amount: \$6,516,736.95

Construction Cost: \$8,621,960.45

Project Photo:



Project Scope: To reconstruct the existing roadway and widen to a 5 lane thoroughfare.


Point of Contact: Matt Carr, P.E.
432-685-7287
mcarr@midlandtexas.gov

Design: ParkHill Smith & Cooper, Inc.
Eric West, P.E.

Contractor: Jones Bros Dirt & Paving
8300 State Highway 191
Midland, Texas 79707

Comments: Bid amount was \$8,621,960.45.
Project was reevaluated and redesigned to reduce cost.

Vicinity Map:



Project Schedule:



Legend - Survey Plan Design Delay Bid Construction Time